



MESSAGE FROM MAYOR JOHN DUPRAY

We happy to announce that road construction on St. Clair Drive and in Homestead I subdivision is set to begin on Monday, May 17, 2021. Each phase of work will begin on St. Clair Drive and then move to Homestead I. There will also be times when work on each project will take place simultaneously. The estimated schedule can be found below.

We appreciate your patience as the road work progresses. Please watch for construction workers and equipment as you drive in the construction zone. We also ask that cars are not parked on the street. To accommodate this, we will be opening the Socia Drive entrance to Festival Park and residents are welcome to utilize that parking lot as needed during construction.

- May 17: Saw cutting/curb removal/sidewalk prep
- May 19: Curb and sidewalk install
- May 24: Curb and walk backfill and restoration
- May 25: Cold milling
- May 28: Joint and pavement repairs
- June 3: Hot mix asphalt, or HMA, wedging
- June 7: Fiber mat install
- June 14: HMA wearing course
- June 21: Pavement markings




Please contact City Hall if you have any questions. Check the website for any updates or changes in schedules as the work progresses.

Sincerely,

A handwritten signature in black ink that reads "John".

John Dupray
Mayor

ID	Task Mode	Task Name	Duration	Start	May 16, '21	May 23, '21	May 30, '21	Jun 6, '21	Jun 13, '21	Jun 20, '21	Jun 27, '21
1	★	SAWCUTTING/CURB REMOVAL/SIDEWALK PREP	5 days	Mon 5/17/21	■						
2	★	CURB & SIDEWALK INSTALL	4 days	Wed 5/19/21	■						
3	★	CURB & WALK BACKFILL & RESTORATION	1 day	Mon 5/24/21	■						
4	★	COLD MILLING	5 days	Tue 5/25/21	■						
5	★	JOINT & PAVEMENT REPAIRS	4 days	Fri 5/28/21	■						
6	★	HMA WEDGING	3 days	Thu 6/3/21		■					
7	★	FIBER MAT INSTALL	6 days	Mon 6/7/21			■				
8	★	HMA WEARING COURSE	6 days	Mon 6/14/21				■			
9	★	PAVEMENT MARKINGS	3 days	Mon 6/21/21						■	



Project: NEW BALTIMORE 2021
Date: Wed 5/5/21

Task Summary: Project Summary, Inactive Task, Inactive Milestone, Inactive Summary

Task Split Milestone Summary: Manual Task, Duration-only, Manual Summary Rollup, Manual Summary

Start-only: Start-only, Finish-only, External Tasks, External Milestone

Deadline Progress Manual Progress: Deadline, Progress, Manual Progress

Page 1